



Melina Road

- Half of the street is pedestrianised next to a school
- Adjacent to park with a natural bowl
- Small terraced homes where roof drains to backyard
- Young, multi-ethnic community. Some students and young families





Summary of Stakeholder Engagement in Counters Creek Area



Stakeholder	Previous Relationship	Current Relationship
LB Hammersmith & Fulham and RB Kensington & Chelsea	Positive. Supportive of the Counters Creek programme.	Collaborating closely on the SuDS pilot and other council-led SuDS initiatives. Continues to positively support the flood alleviation scheme.
Residents	Originally somewhat hostile and adversarial after significant local flood events. Relationship improved as time elapses since the last event.	Most residents that continue to follow the wider flooding alleviation scheme are supportive of the SuDS pilot.
Conservation Societies and other local groups	Combative. The groups are highly vocal, influential advocates for a solution.	Constructive, continue to push for solutions. Have offered to help e.g. in opposing new development.



Definition, Procurement, Delivery

Tabatha Bailey, Head of Programme
Delivery, Counters Creek





Scope Review

Drivers:


- Cost higher than budget
- Detailed day long workshop with the council clarified constraints and concerns

Validation:

- Input from the IAG to ensure pilot remains robust in terms of measurable outcomes and the most repeatable measures

Result:

- Removed measures that were duplicated across sites – no additional value in trialling a measure in two identical scenarios
- Removed measures that were not cost-beneficial e.g. domestic green roofs
- Removed tree pits from Arundel Gardens on advice from the council on risk to subterranean development
- Include SuDS activities across Thames Water e.g. the proposal to “de-pave” some front garden parking areas and those SuDS activities of Hammersmith and Fulham





Design Workshop with Councils

We held an all-day design workshop with LBHF and RBKC with representatives from the following teams:

- Highways
- Park service
- Flooding
- Arboriculture
- Procurement
- Environmental Projects and Policy
- Biodiversity and Horticulture
- Forward Planning

A number of the above borough departments are Bi-Borough.
Both boroughs expressed the desire to be both innovative and ambitious



Highlights of the Design Workshop



Both boroughs expressed the desire to be both innovative and ambitious in the trials. Two key outcomes were to:

- Include a trial of permeable road surfaces
- Procurement – consider using council term contractors to deliver the on-street measures (if they are competitive).

Benefits include:

- Reducing handover issues
- Increase confidence in ability to maintain
- Give term contractor experience in delivering permeable roads



Event of utility companies and Highway Authorities



On the successful completion of the SuDS measures, we will hold an event to showcase them to highways stakeholders, including:

- Utility companies
- Borough highways engineers
- Transport for London streets team
- Highways contractors

This would be an opportunity to:

- Demonstrate the surfaces in place
- Share learning with delivery organisations
- Overcome concerns and objections



